

Neighbourhood Committee meeting – Édouard-Montpetit sector

2019-06-12





Agenda

- Welcome and presentation of the agenda
- Follow-ups from the last neighbourhood committee meeting
- Community relations
- Status of ongoing and upcoming work
- Question & answer period



Follow-ups from the last neighbourhood committee meeting





Follow-ups

Forwarding of the Environmental and Social Management Plan for the Édouard-Montpetit construction site

 Excerpts relevant to the construction site were forwarded to committee members on April 5

Assessment of the possibility of blasting on weekends

- NouvLR conducted this assessment.
- Blasting is performed by highly specialized and qualified workers who are not available on weekends – human resources verified this.
- Safety is the priority: we must have the best people on site for this operation.



Community relations





Community relations

Actions

- Clean-up party around the construction site on Saturday, May 11
- Meetings with residents: Saint-Germain d'Outremont School and Université de Montréal
- Communications sent out to invite residents to the committee meetings and to present the next work phases





Community relations

Complaints – 11 complaints received since the last meeting

- Idling engines and trucks waiting in front of the school yard
- Gates to truck corridor open
- Trucks driving in front of the school, during prohibited times
- Construction noise at night and on weekends

Reminders sent to crews subsequent to complaints received:

- Turn off truck engines when not moving
- Heavy trucks need to exit the site at the start of prohibited times
- Close gates to truck corridor whenever possible



Status of ongoing and upcoming work





Schedule



1 Été 2018 Travaux préparatoires


2 Automne 2018
Excavation du puits

Été 2019 Excavation des galeries

Hiver 2020
Construction de la station

5 Automne 2020 Équipement de la station

2022 : Mise en service



Work in progress Shaft excavation

- When: Fall 2018 to August 2019
- Excavation of the station shaft:
 - Upper portion (mechanical rooms) 20 m
 - Lower portion (elevators) 38 m
- Work method:
 - Controlled micro-blasting
 - Vertical excavation in benches

Depth reached: approximately 39 m




Work since end of February

- Concrete work in the shaft
- Construction site improvements:
 - Generator removed (construction site now connected to Hydro-Québec service)
 - Addition of an acoustic screen near excavation








Work since end of February (cont.)

- Compliance with time ranges:
 - Generally 2 to 3 micro-blasts per day
 - Most frequently used windows: 11 a.m. and 9 p.m.
- Average of 15 trucks per day:
 - Charges about every two days, three times per day
- Air quality and noise:
 - Compliance with standards and criteria
 - Work at night tested on April 16 and 17:
 - Noise levels were consistently exceeded
 - Compliance with day time ranges:


Use of time ranges (as of June 11)






Upcoming work Excavation of underground galleries

- When: August 2019 to early 2020
- Excavation of galleries to connect to the Mount Royal Tunnel
 - Mezzanine, ventilation shafts and elevator shaft (between 60 m and 70 m deep)
- Controlled micro-blasting continues



Characteristics of the underground galleries

- Horizontal excavation in segments
- Galleries varying in size and configurations
- New constraints
 (worker safety, size of the pieces of rock and time needed to remove them)




Characteristics of blasting in a tunnel

- Explosives work against gravity and containment
- Long period delay detonators

- Two-step blasting:

Plug blasting

Wall blasting



Blasting plug




Anticipated changes

- Slightly different work methods:
 - Excavation of several galleries
 - Excavation moving toward Vincent-D'Indy Ave. and Édouard-Montpetit Blvd.
 - New activities to integrate in the work cycle
- Safety perimeter at street level raised (after excavation progressed past a certain point)
- Longer firing sequence (about 6-8 seconds per blast)
 - Same charge power



Work cycle



Maintenance of current practices

- Number of trucks: approx. 20/day
- Analysis of each blast

Environmental monitoring

High-quality, adapted equipment



Environmental monitoring for the REM construction site







Scheduling of controlled micro-blasting


- Two to three blasts planned per day
- Construction methods currently being finalized details to come
 - Confirmation by the week of June 17 regarding the new work cycle
- Blasting notices sent 24 hours in advance



Upcoming work Construction of the station

- When: early 2020 until commissioning
- Structural work, concreting and equipment installation:
 - Station structure: early 2020 through the summer
 - Inside: fall 2020 through winter 2021
 - Outside of the entrance and landscaping:
 2021 through 2022

Please note: work will be carried out in the Mount Royal Tunnel at the same time



Question & answer period





Thank you!

Next scheduled meeting date: September 11 or 12, 2019





rem.info/en



