

### Neighbourhood Committee – Édouard-Montpetit Sector

February 28, 2019





### Agenda

- Welcome and presentation of the agenda
- Follow-ups from the last neighbourhood committee meeting
- Community relations
- Status of ongoing and upcoming work
- Environmental monitoring
- Upcoming project milestones
- Question & answer period



#### Follow-ups from the last neighbourhood committee meeting





### Follow-ups

#### Noise data format

 Comprehensive data in hourly format will soon be available on the web platform

## Feedback regarding improvement of mitigation measures

- Raised the acoustic screen on the school side (1.2 m)

# Ridership studies for REM's future Édouard-Montpetit station

 Peak period (every 2.5 minutes): estimate of approximately 120 users per train set, destined for connection with the Montréal metro or outside the area







Examples of maximum noise levels measured at the station during the day of January 15

8:15 a.m.	10:00 a.m.	10:50 a.m.	12:35 p.m.	2:15 p.m.	2:30 p.m.	3:40 p.m.	5:35 p.m.
<b>88 dBA</b> Tipping trailer	<b>93 dBA</b> Recess	<b>82 dBA</b> Vehicle	<b>86 dBA</b> Recess	<b>82 dBA</b> Truck exit	<b>77 dBA</b> Excavator loading a truck	<b>83 dBA</b> Helicopter pass	<b>78 dBA</b> People passing by

This data corresponds to measurements taken for a period of a few seconds.



# **Community relations**






### **Community relations**

#### Actions

- Correspondence with students and installation of a *homemade*, lit Christmas tree
- School activity with all six elementary grades on February 7
- Communications regarding the change in blasting schedule







### **Community relations**

#### Complaints – five complaints received since the last meeting

- Disturbance associated with generators (noise and vibration)
- Projector turned on at the site
- -Odour
- Construction noise at night (two complaints during the week of January 28)

#### ⇒ Corrective measures implemented




### Status of ongoing and upcoming work






### Completed and upcoming work



### **Underground excavation**



### November 28, 2018

6

A.

### February 18, 2019

CITATION S

THE

### **Examples of micro-blasting performed**





### Completed and upcoming work

#### Daily work cycle:

- Drilling
- Blasting
- Excavation change in work methods:
  - Use of the tipping trailer



#### Mitigation measures added:

- Installation of removable acoustic screens
- Jackhammers: equipped with noise mitigation systems and usage stopped after 10 p.m.
- Drills: silencers and acoustic mats

#### Upcoming work:

- Connection to Hydro-Québec



#### **Environmental monitoring**






### Monitoring – noise and air quality


#### Air quality

- Standards not exceeded and air quality is good

#### Noise

- Generally, criteria during the day was met





### Adaptation of daytime noise criteria

- May 2018: Ambient noise measurement on residential side – 62 dBA
- August 2018: Installation of measurement station on school side
- January 2019: Creation of the web platform for verifying information
- Findings: Ambient noise level during the day is higher on the school side
- ⇒ Adaptation to 66 dBA: Best representativity of this noise criteria during the day, according to location of the measurement station





### Noise – Exceedances

- Exceedances measured in the evening, but especially at night

- Complaints

- Overnight from January 27-28: first use of the crane and tipping trailer
  - Noise levels were well over the threshold
- Our environmental experts were immediately mobilized
  - Tests, sound monitoring and corrective measures implemented (improved the tipping trailer)
- Attempt to perform quieter activities, but noise levels continued to be too high


#### $\Rightarrow$ Work at night suspended as of February 12



#### Upcoming construction milestones










### Pit geometry – early March

#### Future work zone



### Work cycle update

#### - Excavation depth progress:

- Threshold reached all infrastructures have been cleared
- Work cycle is evolving
  - Modification of the pit's geometry
  - Time required
  - Meeting night-time noise criteria is not possible
- Certain work phases can't be shortened (e.g.: drilling)
- Need to adapt how activities take place during the day, including controlled blasting



### Work cycle update

#### - Beginning Monday, March 4: controlled micro-blasting during the day


- Modification of the fixed blasting schedule
- As the construction site evolves: from one to four blasts will take place each day, from morning through evening (may vary according to work planning)
- Desire to give surrounding residents as much advance notice as possible.
- No micro-blasting performed during the school's recess times (morning and afternoon) or at lunch
- Environmental monitoring data available on REM's website (rem.info)




### Impacts – schedule change

#### Feedback on micro-blasting during the day:

- Two blasts performed during school hours (Nov. 14 and Dec. 12)
- Environmental monitoring results:
  - Air quality: no effect on air quality
  - Noise: brief impact for a few seconds (whistle, detonation)
- Whistle: required by regulations





### Impacts – schedule change

- Trucking: volume previously indicated will be maintained, i.e. about 20 trucks per day between now and fall 2019


- Currently: around 10-12 trucks

- No changes to trucking restrictions during times when students are arriving and leaving school
  - 7:30 to 8:00 a.m.
  - 3:00 to 3:20 p.m.



### **Upcoming milestones in 2019**

- August 2019: Start of work in the Mont-Royal Tunnel to begin connecting to the Édouard-Montpetit Station
- Through fall 2019: excavation
  - Drilling, blasting and removal of debris
- Beginning fall 2019: station construction
  - New work phase





# **Question & answer period**





# Thank you! Next proposed meeting date: May 9, 2019



